



# Layne-Western Company, Inc.

WATER SUPPLY CONTRACTORS

705 SO. DUFF AVE.

AMES, IOWA 50010

Phone 515 232-3563

Name of Job City of Cascade Date 6/15/76

City Cascade State Iowa

Well No: #4 Drillers: Wayne LaFontaine

Well Location: \_\_\_\_\_ ft. (\_\_\_\_) and \_\_\_\_\_ ft. (\_\_\_\_) of the \_\_\_\_\_ corner of

the \_\_\_\_\_ 1/4 of Section \_\_\_\_\_, Twp. \_\_\_\_\_ (\_\_\_\_), Range \_\_\_\_\_ (\_\_\_\_) Jones County.

Otherwise located as South West Corner of City

McKinley Street & 7th Avenue

Work Began: 5/26/76 Work Completed: 6/16/76

**Casing Record:**

Amount	Dia.	Wt. or Thickness	Material		
<u>38'9"</u>	<u>20</u>	<u>3/8</u>	<u>Steel</u> with _____ joints from _____ to _____		
<u>52'4"</u>	<u>14</u>	<u>3/8</u>	<u>Steel</u> with _____ joints from _____ to _____		
_____	_____	_____	_____ with _____ joints from _____ to _____		
_____	_____	_____	_____ with _____ joints from _____ to _____		

**Hole Record:**

19 inch from 0 to 50

12 inch from 50 to 244

\_\_\_\_\_ inch from \_\_\_\_\_ to \_\_\_\_\_

\_\_\_\_\_ inch from \_\_\_\_\_ to \_\_\_\_\_

\_\_\_\_\_ inch from \_\_\_\_\_ to \_\_\_\_\_ bottom of hole

Cementing Record: 60 Sacks - Pumped from the Bottom up

Well Test Data: Static Level 77; pumping level 131 after 12 hours pumping at 444 g.p.m.

Length of test 12 hrs. See Well Test Data Sheet Dated 6/15/76

Remarks: Could Not Pull 20" Casing

SEE OTHER SIDE

