

WATER WELL RECORD

Minnesota Statutes 1544.01 DR



for Water Sample

County Name **DICKERSON**

Township Name **LAKEVILLE** Township Number **99** Range Number **37** Section No. **2** Location **NE NW SE**

Distance and Direction from Road Intersections or Street Address and City of Well Location

Show exact location of well in section grid with "X"



WELL NO. 2

FORMATION LOG	COLOR	HARDNESS OF PENETRATION	FROM	TO
CLAY	BROWN	SOFT	0	40
CLAY	BLUE	SOFT	40	70
CLAY + GRAVEL	BLUE	SOFT	70	92
SAND	GRAY	SOFT	92	102

Use a second sheet, if needed

19. REMARKS, ELEVATION, SOURCE OF DATA, etc.

TEST H/E
Jenip Well Service

WORK COPY

3. PROPERTY OWNER'S NAME
Address **CUTTY'S RESORT
SPIRIT LAKE, IA
(NORTH WELL)**

4. WELL DEPTH (completed) **102** ft. Date of Completion **4-20-84**

5. Cable tool Reverse Nelson Plug
 Air line Air Speed
 Rotary Jetted Power Auger

6. USE
 Domestic Public Supply Industry
 Irrigation Municipal Commercial
 Test Well Air Conditioning

7. CASING HEIGHT **Submersible**
 Black Threaded Galv. Welded Plastic
Surface **1 1/2** ft. Drive Shoe? Yes No
8" to 92 ft. Weight **200** lbs./ft. **8 3/4** 92 ft.
In. to _____ ft. Weight _____ lbs./ft. In. to _____ ft.
In. to _____ ft. Weight _____ lbs./ft. In. to _____ ft.

8. SCREEN Make **JOHANSON** The open hole from _____ ft. to _____ ft.
Type **S-STEEL** Dia. **8" 7EIE**
Slot/Space **30/18** Length **10**
Set between **92** ft. and **97** ft. LP
18 **97** ft. and **102** ft. **1/16 STEEL MESH**

9. STATIC WATER LEVEL **35** ft. below land surface above Date Measured _____

10. PUMPING LEVEL (below land surface)
56 ft. after **18** hrs. pumping **20** g.p.m.
ft. after _____ hrs. pumping _____ g.p.m.

11. WELL HEAD COMPLETION
 Wellhead adapter, manufacturer **BAKER** model _____
 Basement offset At least 12" above grade

12. WELL CROUTED?
 Yes No
 Neat Cement Bentonite
Grout material _____ from _____ to _____ ft. Cu Yds _____

13. NEAREST SOURCES OF POSSIBLE CONTAMINATION
_____ feet _____ direction _____ type
Well disinfected upon completion? Yes No

14. PUMP
Date installed **4-28-84** Not installed
Manufacturer's Name **HEMLOCK**
Model Number **A20B-100** HP **1** Volts **230**
Length of drop pipe **80** ft. capacity **20** g.p.m.
Material of drop pipe **1 1/4 sch 80 PVC**
Type: Submersible L. S. Turbine Reciprocating
 Jet Centrifugal

16. WATER WELL CONTRACTOR'S CERTIFICATION

This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.

Licensee Business Name _____ License No. _____
Address _____
Signed **Jenip Well Service** Authorized Representative
Scott Quastad Name of Driller Date _____