

Wilson, Robert (Lead)
IOWA LITV

6-84
No. 4224

2811 CH PVC Well

Set Pump 115' from Ground Level

Tested 100 gpm; 141' 5" PVC Set 15' into Rock

Hit Rock 75'; Casing Set 90' 6"

Big Crevice 120'; Soft Sandstone 120'-140'

Gray Limestone at 141'

7Ba12 F&W Subm. Pump

100' 1 1/4" Sch 80; 1"x5" Merrill Hyd.

6-84
No. 0654

110' 14-3 Subm. Wire;

5 1/2" Whitewater Cap

*PAT SAYS THIS IS PROB where
it landed off w hole then
lost a pump doing 100 GPM*

*71 SPT H2O
WELL 2 26 Oct 98*

RECORDED
OCT 26 2016
DIN-08

