

RECEIVED

Well Information - Rock Wells

JUL 10 1989



Layne-Western Company, Inc.

WATER SUPPLY CONTRACTORS

705 SO. DUFF AVE.

AMES, IOWA 50010

Phone 515 232-3563

JUL 19 1989

GEOL. SURVEY

IOWA DEPARTMENT OF
NATURAL RESOURCES

Name of Job City of Radcliffe Date 4/14/89

City Radcliffe State IA

Well No: 4 Drillers: Dean Heldt

Well Location: _____ ft. (____) and _____ ft. (____) of the _____ corner

the 1/4 of Section _____, Twp. _____ (____), Range _____ (____) Hardin Cou.

Otherwise located as _____

Work Began: _____ Work Completed: _____

Casing Record:

Amount	Dia.	Wt. or Thickness	Material
<u>144.5</u>	<u>10"</u>	<u>.375</u>	<u>Steel with P.E. joints from 0 to 144.5</u>
_____	_____	_____	_____ with _____ joints from _____ to _____
_____	_____	_____	_____ with _____ joints from _____ to _____
_____	_____	_____	_____ with _____ joints from _____ to _____

Hole Record:

<u>22</u>	inch from <u>0</u>	to <u>19</u>
<u>16 5/8</u>	inch from <u>19</u>	to <u>147</u>
<u>9 7/8</u>	inch from <u>147</u>	to <u>373</u>
_____	inch from _____	to _____
_____	inch from _____	to _____ bottom of hole

Cementing Record: 92 sacks portland W/3% admixture

Bentonite thru cement float shoe

Well Test Data: Static Level 84; pumping level 154 after 8 hours pumping at 299 g.p.m.

Length of test 8 hrs. See Well Test Data Sheet Dated 4/13/89

Remarks: Acidized with 1200 gallons 22° Muriatic Acid prior to test.

SEE OTHER SIDE

